Contract No.	Project	Description	Estimated (\$)*		Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
2010-CH-010	1R Improvements Main St. (Rt. 114), Warren - Contract 1	Main St. (Rte. 114), installation of new curbing, sidewalks, minor drainage improvements and street tree preservation and replacement from Cherry St. to 160 feet south of Beach St. (0.3 miles).	\$ 700	,000.00	Bid Awarded	TBD	TBD		J.H. Lynch & Sons
2010-CH-021 (Former RIC# 2009-CH-069)	1R Route 102 C-1	Resurfacing of Route 102 from Route 101 in Scituate to Old Plainfield Pike in Foster (7.4 miles), including drainage and guardrail improvements. RIDOT anticipates resurfacing an additional 10.8 miles from Old Plainfield Pike to Route 3 in Exeter in the near future.	\$ 3,000	0,000.00	Bid Awarded	TBD	TBD		J.H. Lynch & Sons
2009-IE-003	Kingston Station Roof Repair	This project will repair the roof of the Kingston Station located in the village of West Kingston.	\$ 300	,000.00	Pending Contract Award	TBD	TBD		ТВА
2010-CM-019 (Former RIC# 2009-CM-024)	Bridge Washing C - 10	Powerwashing of 65 of Rhode Island's 772 bridges to remove road salts, dirt and bird droppings. Includes: Cumberland, East Providence, Lincoln, North Smithfield, Pawtucket, Portsmouth, Providence, and Tiverton. RIDOT goal of powerwashing all bridges with 10 contracts every 5 years.	\$ 1,392	2,000.00	Pending Contract Award	TBD	TBD		ТВА
2010-CH-020 (Former RI # 2009 CH-034)	Stormdrain Retro Project BMP Monitoring	Project to review approximately 60 out of 130 storm water drainage systems, ponds, catch basins, etc. that were previously upgraded to meet Federal Best Management Practices, in accordance with State and Federal water quality regulations, for storm water runoff. Project will include inspection of drainage structures, cleaning and performance evaluation.	\$ 1,100	0.000.00	Pending Contract	TBD	TBD		ТВА
2010-CH-040 (Former RIC# 2009-CH-016)	Downtown Providence ADA C-2	Repair sidewalks on Washington St. from Empire St. to Eddy St. and Westminster St. from Empire St. to 100 feet east of Mathewson St. (0.3 miles). Includes landscaping and installation of bike racks.	\$ 900	0,000.00	Pending Contract Award	TBD	TBD		ТВА
2010-CB-016	Replacement of Chestnut Hill Rd. Bridge No. 951	Replacement of the Chestnut Hill Road Bridge, which carries Chestnut Hill Road over the spillway that flows from the Sayles and Smith Reservoir to the Chepachet River. The project includes construction of a replacement spillway structure and wetland restoration.	\$ 1,500	,000.00	Pending Contract Award	TBD	TBD		ТВА
RI-56-0001-00	Pawtucket Layover Improvement Project	This Fixed Guideway Modernization project will pay to build a fueling facility, to fuel the engines for the MBTA commuter service from Providence to Boston, and to build an ispection pit, allowing inspection of train brakes from below.	\$ 460	,000.00	Pending Contract Award	TBD	TBD		ТВА

6/10/2010

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date

Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
	Enhancement Project -	Westminster St. Streetscape from I-95 Service Road No. 7 to Olneyville Square/Manton Ave./Plainfield St. (1.3 miles), which includes sidewalks, crosswalks, bicycle lanes,		Pending Contract				
2009-IE-002	Westminster St.	street trees and street lighting.	\$ 3,300,000.00	Award	TBD	TBD		ТВА
тва	South County Commuter Rail - Wickford Junction Garage & Platform	ARRA grant funding through the U.S.DOT/Federal Transit Administration to be used towards the construct of a 1000 +/- car garage and commuter rail station platform at Wickford Junction located in North Kingstown.	\$ 4,353,273.00	Pending Force Account Agreement Approval	TBD	TBD		тва
2010-CH-023 (Former RIC# 2009-CH-080)	1R Colebrook Rd.	Resurfacing of Colebrook Rd., including replacement of drainage system, from Long Highway to Route 179 (1.7 miles).	\$ 1,600,000.00	Scheduled for Re- Advertising	TBD	TBD		ТВА
2009-CH-030	Route 138 1R	Resurfacing of Main Rd./Route 138, including curbing, sidewalks, and drainage and guardrail improvements, from John Street to the Massachusetts State Line (2.3 miles)	\$ 3,289,000.00	Substantially Complete	03/2009	09/2009	100.0%	D'Ambra Construction
2009-CH-041	Stormdrain Retrofit - Outfall W-6	Construction of stormwater treatment pond at interchange of Route 6 and Killingly St./Route 128.	\$ 1,277,000.00	Substantially Complete	04/2009	10/2009	100.0%	J.H. Lynch & Sons
2009-CH-046	Statewide Drainage C-1	Involved various drainage improvements in the following communities: Hopkinton (Mechanic St.), Johnston (Winsor Ave. at Hawkins Pond), North Smithfield (Greenville Rd.), and West Greenwich (Escoheag Hill Rd.).		Substantially Complete	04/2009	09/2009	100.0%	R. P.lanuccillo & Sons
2009-CH-029	Warren Avenue Revetment	Construction of a 400-foot rocky seawall along the shoreline of the Seekonk River, salt marsh mitigation, installation of a stone dust river walk and landscaping on the adjacent Warren Avenue project in East Providence.		Substantially Complete	04/2009	11/2009	100.0%	Sumco Eco
2009-CH-052	ADA - Improvements to Bristol Ferry Rd.	Installation of new sidewalks and curbing on Bristol Ferry Road from West Main Road/Route 114 to Boyd's Lane. Includes Intersection improvements and new traffic signals with pedestrian signals.	\$ 1,696,000.00	Substantially Complete	05/2009	11/2009	100.0%	Narragansett Improvement
2009-CT-015	CCVE/RVD Design	Installation of radar-based vehicle detectors, at same location as existing traffic cameras, to collect data on traffic volume, speeds. The new detectors provide alerts to TMC operators to announce increasing traffic congestion. Technology will allow RIDOT to post travel time on electronic message signs (40 locations)		Substantially Complete	05/2009	06/2010	100.0%	Arden Engineering

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date 6/10/2010 2 of 8

Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
2009-CH-051	Resurfacing Ocean and Shore Rds.	Resurfacing of two sections of Ocean Rd. in from Narragansett Town Beach to Point Judith, Narragansett (3.7 miles), and Shore Road from Post Road to Ocean View Highway in Westerly (4.5 miles).	\$ 3,900,000.00	Substantially Complete	05/2009	10/2009	100.0%	J.H. Lynch & Sons
2009-CH-039	Resurfacing Route 246	Resurfacing of Old Louisquisset Pike/Route 246 from Breakneck Hill Rd./Route 123 to Route 116/Route 146 interchange (2.3 miles).	\$ 1,687,000.00	Substantially Complete	05/2009	10/2009	100.0%	Cardi Corp.
2009-CR-062	Rubberized Chip Sealing - 2009	Application of rubberized chip seal.	\$ 1,800,000.00	Substantially Complete	05/2009	09/2009	100.0%	All States Asphalt
2009-CH-058	Statewide Drainage C-2	Drainage work at the intersection of Ten Rod Road/Rte 165 and Black Plain Rd in Exeter.	\$ 451,000.00	Substantially Complete	06/2009	09/2009	100.0%	Rosciti Construction Co., LLC
2009-CH-037	1R Nate Whipple Highway C	Resurfacing of Nate Whipple Highway/Route 120, including curbing, sidewalk, guardrail, minor drainage work, and signal work from Diamond Hill Road/Route 114 to Mendon Road/Route 122 (2.6 miles).	\$ 3,800,000.00	Substantially Complete	06/2009	11/2009	100.0%	Fleet Construction
2009-CM-025	Bridge Washing C - 11	Powerwashing of 65 of Rhode Island's 772 bridges to remove road salts, dirt and bird droppings. Includes: Burrillville, Charlestown, Cranston, East Greenwich, Exeter, Hopkinton, Johnston, Narragansett, North Kingstown, Richmond, South Kingstown, Warwick, West Greenwich, West Warwick, and Westerly.	\$ 984,000.00	Substantially Complete	06/2009	11/2009	100.0%	Deangelo Bros.
2009-CH-055	1R Improvements to Route 44 C-3A	Resurfacing of Putnam Pike/Route 44, including drainage improvements and guardrail replacement, from Tourtellote Hill Rd. to RIDOT Maintenance Facility (2 miles).	\$ 1,866,000.00	Substantially Complete	06/2009	11/2009	100.0%	T. Miozzi Paving
2009-CH-028	ADA - Legion Way/Providence St.	Installation of new sidewalks and curbing on Legion Way from Main St. to Providence St. and Providence St. from Legion Way to East Main St./Route 115. (1 miles).	\$ 900,000.00	Substantially Complete	06/2009	10/2009	100.0%	Lucena Brothers
2009-CR-056	Crack Sealing 2009 - South & Central	Cleaning and sealing cracks and open joints in the existing bituminous concrete pavement with a hot applied rubberized asphalt sealant.	\$ 500,000.00	Substantially Complete	07/2009	09/2009	100.0%	Sealcoating, Inc.
2009-CH-031	I - 95 Resurfacing C-1	First phase of a 25-mile resurfacing project of I-95 from Connecticut line to Exit 8 in Warwick. Stimulus funds will pay for first 7.6 miles from State line to Exit 3.	\$ 10,000,000.00	Substantially Complete	07/2009	12/2009	100.0%	D'Ambra Construction

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date 6/10/2010 3 of 8

Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
2009-CR-057	Crack Sealing 2009 - North & East	Cleaning and sealing cracks and open joints in the existing bituminous concrete pavement with a hot applied rubberized asphalt sealant.	\$ 500,000.00	Substantially Complete	07/2009	09/2009	100.0%	Annseal, Inc.
2009-CH-060	Rt. 138 Reclamation	Resurfacing of Kingstown Rd./Route 138 from Beaver River Rd. to 660 feet west of Route 112 (2 miles).	\$ 2,000,000.00	Substantially Complete	07/2009	11/2009	100.0%	Cardi Corp.
2009-CH-054	1R Improvements Route 44 C-2A (W.Greenville-Austin)	Resurfacing of Putnam Pike/Route 44, including replacement of sidewalks, curbing, drainage improvements, and new signal, from Austin Ave. to West Greenville Rd. (1.3 miles).	\$ 2,900,000.00	Substantially Complete	07/2009	05/2010	100.0%	Digregorio Corp.
2009-CH-059	Statewide Drainage C-3	Involves various drainage improvements in the following communities: Cranston (Pippin Orchard Rd.), Lincoln (River Rd./Rte. 126), and Narragansett (Bridgetown Rd.).	\$ 500,000.00	Substantially Complete	08/2009	10/2009	100.0%	J.H. Lynch & Sons
2009-CH-035	Safety Improvements to Route 101	Chip seal overlay of Hartford Pike/Route 101 from the Connecticut State line to Route 94 in Foster and Anan Wade Rd. to Route 102 in Scituate (4 miles).	\$ 1,300,000.00	Substantially Complete	09/2009	10/2009	100.0%	J.H. Lynch & Sons
2009-CT-043	Signal Optimization 2009	Statewide maintenance contract which involves signal repair and minor resurfacing as needed at roughly 60 different intersections.	\$ 1,000,000.00	Substantially Complete	09/2009	05/2010	100.0%	J.H. Lynch & Sons
2009-CH-091	1R Nate Whipple Hwy. C-2	Resurfacing of Nate Whipple Highway/Route 120, including curbing, sidewalk, guardrail, minor drainage work, and signal work from Diamond Hill Road/Route 114 to the Massachusetts State line (1.7 miles).	\$ 2,800,000.00	Substantially Complete	09/2009	08/2010	100.0%	J.H. Lynch & Sons
2009-CT-026	Statewide Striping - North	Application of striping on State roadways in Burrillville, Central Falls, Cumberland, Glocester, Lincoln, North Providence, North Smithfield, Pawtucket, Smithfield and Woonsocket.		Under Construction	04/2009	11/2010	71.4%	Traffic Markings
2009-CT-027	Statewide Striping - East Bay	Application of striping on State roadways in Barrington, Bristol, East Providence, Little Compton, Middletown, Newport, Portsmouth, Providence, Tiverton and Warren.	\$ 2,287,000.00	Under Construction	04/2009	11/2010	71.4%	Traffic Markings
2009-CT-045		Installation of radar-based vehicle detectors in several locations to collect data on traffic volume, speed, and vehicle classification used for annual reporting requirements and TMC traffic flow maps (37 stations plus 6 stations for vehicle classifications.)	\$ 1,053,000.00	Under Construction	05/2009	06/2010	99.0%	Arden Engineering

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date 6/10/2010 4 of 8

Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
2009-CM-040	Statewide Guardrail Repl./Repair 2009	Replacement and repair of rusted, damaged and/or substandard guardrail.	\$ 1,200,000.00	Under Construction	05/2009	03/2011	57.9%	Cosco Inc.
2009-CH-004	1R Highway Improvements to West Main Rd	Resurfacing of West Main Road from Coddington Highway to John Kesson Lane. Includes removal of existing concrete median markers; curbing and sidewalk replacement; new signage and pavement markings; replacement and/or addition of traffic signal and pedestrian signal equipment; and traffic signal interconnection.	\$ 6,048,526.50	Under) Construction	05/2009	10/2010	77.8%	D'Ambra Construction
2009-CL-013	Route 1 Median Landscaping	This project is the final phase of a Safety Improvement Project. Project includes excavating planting beds, placing loam and installing new planting material in select locations in the U.S. Route 1 median between Mooresfield Road and the Oliver Stedman Government Center. Contract includes two-year mowing and maintenance agreement.	\$ 236,000.00	Under Construction	05/2009	11/2010	69.6%	MON Landscaping Co.
2009-CT-064	I -95 Signing Project C-1	Replacement of signage on I-95 at Exits 6-8 (West Greenwich, East Greenwich, West Warwick, and Warwick), Exit 12B (Warwick), Exists 16-18 (Cranston and Providence), and Exit 29 (Pawtucket). Contract also includes signage on Route 146 at Route 146A in North Smithfield.	\$ 3,400,000.00	Under Construction	05/2009	07/2010	94.6%	Roadsafe Traffic Systems, Inc.
2009-CH-068	I - 295 Safety & Lighting C- 2D	Removal and replacement of light poles and electrical systems for overhead lighting on I-295 at Exits 1, 2, 4 and 5 from Warwick to Johnston. Contract includes additional traffic cameras for the TMC.		Under Construction	07/2009	10/2010	71.0%	Arden Engineering
2009-IE-001	Enhancement Project - Manton Ave.	Manton Ave. Streetscape from Delaine St. to Sisson St. (0.8 miles), which includes sidewalks, crosswalks, street trees and street lighting. Other funds (Federal and City) will be used to upgrade signal at Manton Ave. and Atwells Ave.		Under Construction	07/2009	07/2010	91.8%	Universal Construction
2009-CT-065	Route 37 Signing Project C-2	Replacement of all signage on Route 37 from Post Rd./Route 1 in Warwick to Natick Ave. in Cranston (3.2 miles).	\$ 3,316,000.00	Under Construction	08/2009	08/2010	80.9%	Liddell Bros.
2009-CH-009	Reconstruction of Hartford Avenue (Rt. 6A)	Reconstruction of Hartford Ave./Route 6A, including curbing, sidewalks, widening a portion to provide a center turn lane, a new drainage system, upgrading traffic signal systems, and installation of fiber optic connection, from the I-295 interchange to Atwood Ave./Rte. 5 (0.7 miles)	\$ 5,300,000.00	Under Construction	08/2009	10/2010	68.4%	Digregorio Corp.

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date 6/10/2010 5 of 8

Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
2009-CH-084	Dean St., Cahir St., Stewart St.	Resurfacing of Dean St., Cahir St. and Stewart St., including upgraded signals and new street lights, from West Exchange St. to Point St. (0.9 miles)	\$ 4,000,000.0	Under 00 Construction	08/2009	12/2010	61.8%	Digregorio Corp.
2009-CT-070	Route 10 Guide Signs	Replacement of all signage on Route 10 from Park Ave./Route 12 in Cranston to I-95 in Providence (5 miles).	\$ 4,200,000.0	Under 00 Construction	09/2009	09/2010	73.4%	Liddell Bros
2009-CB-087	Dillons Corner Bridge	Rehabilitation of bridges at the Dillons Corner Rotary in Narragansett. Work to consist of superstructure replacement of Dillions Corner Bridge, which carries Route 1 over Kingstown Rd./Pt. Judith Rd./Route 108 and onramp over Pt. Judith Rd. from Pt. Judith Rd. to Route 1 North.		Under 00 Construction	09/2009	11/2011	44.5%	John Rocchio Corp.
2009-CH-036	1R Improvements to Route 91 C-1	Resurfacing of Oak St./Westerly Bradford R./Route 91, including sidewalks, minor drainage improvements, water line installation and new signage, from Route 3 to Westerly Maintenance Facility (1.3 miles).		Under 00 Construction	09/2009	10/2010	67.5%	D'Ambra Construction
2009-CH-066	ADA Child St. C-2	Installation of new sidewalks and curbing on Child St. from Cutler St. to Massachusetts State line. (2.2 miles).	\$ 2,500,000.0	Under 00 Construction	09/2009	08/2010	79.7%	Shire Corporation
2009-CT-079	STC Signals - North & East Bay	Various traffic signal improvements including new installations, signal modifications, and island modifications in Barrington, Burrillville, Foster, Johnston, North Providence, North Smithfield, Pawtucket, Portsmouth, Providence, Smithfield, and Warren (14 intersections)	\$ 2,000,000.0	Under 00 Construction	10/2009	08/2010	79.7%	Rossi Electric Co.
2009-CB-047	Phase IV Imp Jamestown Bridge No. 800	Continued long-term preventative maintenance on the Jamestown-Verrazzano Bridge, which carries Route 138 over the West Passage of Narragansett Bay.	\$ 7,000,000.0	Under 00 Construction	10/2009	09/2010	71.3%	Aetna Bridge Co.
2009-CH-077	1R Diamond Hill Road	Resurfacing of Diamond Hill Rd./Rte. 114, including curbing, sidewalk, guardrail, minor drainage work, and signal work, from Social Street to Bound Road (2.2 miles)	\$ 4,400,000.0	Under 00 Construction	10/2009	10/2010	64.8%	D'Ambra Construction
2009-CT-082	STC Signals - South & Central	Various traffic signal improvements including new installations, signal modifications, and island modifications in Coventry, East Greenwich, Exeter, North Kingstown, South Kingstown, Warwick, and West Warwick.(12 intersections).	\$ 2,000,000.	Under 00 Construction	12/2009	10/2010	55.9%	J.H. Lynch & Sons

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date 6/10/2010 6 of 8

Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
2009-CH-081	1R High St./Diamond Hill Rd.	Resurfacing of High St./Diamond Hill Rd./Route 114, including curbing, sidewalk, guardrail, minor drainage work, and signal work, from Cumberland Public Library to Blackstone Street (1.2 miles).	\$ 1,900,000.00	Under Construction	01/2010	09/2010	64.4%	J.H. Lynch & Sons
2009-CB-044	Industrial Drive Bridge No. 882	Rehabilitation of Industrial Dr., including sidewalk repairs and resurfacing, which carries Industrial Dr. over the Moshassuck River.	\$ 2,300,000.00	Under Construction	02/2010	05/2011	25.1%	Shire Corporation
2010-CH-022 (Former RIC# 2009-CH-048)	ADA Child St. and N. Main St. C-1	Installation of new sidewalks and curbing on North Main St. from Park St. to Wood St. and Child St. from Cutler St. to the East Bay Bike Path (0.2 miles).	\$ 600,000.00	Under Construction	04/2010	08/2010	50.4%	Narragansett Improvement
2009-CH-042	1R Route 146/Wilbur Rd. Bridge No. 415	Resurfacing of Route 146, including guardrail replacement, joint repair, and minor alignment modifications, from Route 116 interchange to area of Sherman Ave. and Old Louisquisset Pike/Route 246 interchange. (1.1 miles). Project includes rehabilitation of Wilbur Road Bridge, including raising and replacing superstructure of bridge.		Under Construction	04/2010	07/2011	11.4%	D'Ambra Construction
2009-CB-085	Wyoming Bridges #43 and #44	Rehabilitation of both Wyoming Bridges, which carry Bridge St. over the Wood River.	\$ 2,300,000.00	Under Construction	05/2010	09/2011	8.3%	Northern Construction Service LLC
2010-CR-012	Reclamation of Moosup Valley Rd.	Reclamation and resurfacing of Moosup Valley Road from 0.9 miles west of Route 14/Plainfield Pike to Cucumber Hill Rd. (1.4 miles).	\$ 800,000.00	Under Construction	05/2010	09/2010	25.2%	J.H. Lynch & Sons
2010-CH-013	1R Improvements to Route 91 in Westerly; Contract 2	Resurfacing of Route 91/Westerly Bradford Rd./Bradford Rd., including curbing, sidewalks, guardrail, minor drainage improvements from Westerly Maintenance Facility to Bradford Railroad Bridge/800 feet north of Church St. (3.8 miles).	\$ 3,000,000.00	Under Construction	05/2010	11/2010	14.4%	Cardi Corp.
2010-CH-025	1R Route 99	Resurfacing of Route 99/Woonsocket Industrial Highway, including curbing, minor drainage work, signage structures and minor bridge work from Route 146 to Route 122/Mendon Rd. (2.7 miles).	\$ 5,000,000.00	Under Construction	05/2010	04/2011	4.80%	Cardi Corp.
2010-CH-017	Statewide Drainage Improvements 2010 Contract 1	Involves various drainage improvements in the following communities: Providence (North Main St.), West Greenwich (Escoheag Hill Rd).and Tiverton (East Rd. & Crandall Rd.)	\$ 300,000.00	Under Construction	06/2010	10/2010	8.70%	Lucena Brothers

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date 6/10/2010 7 of 8

	Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Contract Completion End Date (mm/yyyy)**	Percentage of Construction Completed	Contractor
2			Reclamation and resurfacing of Route 14/Route 102/Plainfield Pike/Victory Highway from Briggs Rd. to Old Plainfield Pike (1.2 miles).		Under Construction	06/2010	09/2010		Narragansett Improvement Co.

^{*}Amount is the Planned Project Estimate.

^{**} Based on Estimated Contract Completion Date 6/10/2010 8 of 8