

Office of Economic Recovery and Reinvestment GIS Map Data Elements

Statewide List	PTS	Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Scheduled End Date (mm/yyyy)	Percentage of Construction Completed	Contractor
	0163C	2009-CB-044	Industrial Drive Bridge No. 882	Rehabilitation of Industrial Dr., including sidewalk repairs and resurfacing, which carries Industrial Dr. over the Moshassuck River.	3,433,108	Scheduled for Advertising	TBD	TBD		TBA
	0049H	2009-CB-047	Phase IV Imp Jamestown Bridge No. 800	Continued long-term preventative maintenance on the Jamestown-Verrazzano Bridge, which carries Route 138 over the West Passage of Narragansett Bay.	3,379,512	Scheduled for Advertising	TBD	09/2010		TBA
	0034N	2009-CB-085	Wyoming Bridges #43 and #44	Rehabilitation of both Wyoming Bridges, which carry Bridge St. over the Wood River.	2,300,000	Scheduled for Advertising	TBD	TBD		TBA
	0144C	2009-CB-087	Dillions Corner Bridge	Rehabilitation of bridges at the Dillions Corner Rotary in Narragansett. Work to consist of superstructure replacement of Dillions Corner Bridge, which carries Route 1 over Kingstown Rd./Pt. Judith Rd./Route 108 and on-ramp over Pt. Judith Rd. from Pt. Judith Rd. from Pt. Judith Rd. to Route 1 North.	10,534,515	Scheduled for Advertising	TBD	11/2011		TBA
	0131G	2009-CH-004	1R Highway Improvements to West Main Rd	Resurfacing of West Main Road from Coddington Highway to John Kesson Lane. Includes removal of existing concrete median markers; curbing and sidewalk replacement; new signage and pavement markings; replacement and/or addition of traffic signal and pedestrian signal equipment; and traffic signal interconnection.	6,048,527	Under Construction	05/2009	10/2010	9.0%	D'Ambra Construction
	0138A	2009-CH-009	Reconstruction of Hartford Avenue (Rt. 6A)	Reconstruction of Hartford Ave./Route 6A, including curbing, sidewalks, widening a portion to provide a center turn lane, a new drainage system, upgrading traffic signal systems, and installation of fiber optic connection, from the I-295 interchange to Atwood Ave./Rte. 5 (0.7 miles)	4,842,265	Scheduled for Advertising	TBD	12/2010		TBA
	0078M	2009-CH-016	Downtown Providence ADA C-2	Repair sidewalks on Washington St. from Empire St. to Eddy St. and Westminster St. from Empire St. to 100 feet east of Mathewson St. (0.3 miles). Includes landscaping and installation of bike racks.	900,000	Scheduled for Advertising	TBD	TBD		TBA
	0078K	2009-CH-028	ADA - Legion Way/Providence St.	Installation of new sidewalks and curbing on Legion Way from Main St. to Providence St. and Providence St. from Legion Way to East Main St./Route 115. (1 miles).	1,081,627	Bid Awarded	06/2009	09/2009		Lucena Brothers
	0075H	2009-CH-029	Warren Avenue Revetment	Construction of a 400-foot rocky seawall along the shoreline of the Seekonk River, salt marsh mitigation, installation of a stone dust river walk and landscaping on the adjacent Warren Avenue project in East Providence.	425,170	Under Construction	04/2009	11/2009	31.0%	Sumco Eco
	0172K	2009-CH-030	Route 138 1R	Resurfacing of Main Rd./Route 138, including curbing, sidewalks, and drainage and guardrail improvements, from John Street to the Massachusetts State Line (2.3 miles)	2,840,558	Under Construction	03/2009	09/2009	55.0%	D'Ambra Construction
	0180B	2009-CH-031	I - 95 Resurfacing C-1	First phase of a 25-mile resurfacing project of I-95 from Connecticut line to Exit 8 in Warwick. Stimulus funds will pay for first 7.6 miles from State line to Exit 3.	12,551,712	Pending Contract Award	TBD	09/2009		TBA

Office of Economic Recovery and Reinvestment GIS Map Data Elements

Statewide List	PTS	Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Scheduled End Date (mm/yyyy)	Percentage of Construction Completed	Contractor
yes	0104L	2009-CH-034	Stormdrain Retro Project BMP Monitoring	Project to review approximately 60 out of 130 storm water drainage systems, ponds, catch basins, etc. that were previously upgraded to meet Federal Best Management Practices, in accordance with State and Federal water quality regulations, for storm water runoff. Project will include inspection of drainage structures, cleaning and performance evaluation.	197,832	Scheduled for Advertising	TBD	12/2009		TBA
	0084X	2009-CH-035	Safety Improvements to Route 101	Chip seal overlay of Hartford Pike/Route 101 from the Connecticut State line to Route 94 in Foster and Anan Wade Rd. to Route 102 in Scituate (4 miles).	1,721,910	Scheduled for Advertising	TBD	10/2009		TBA
	0172R	2009-CH-036	1R Improvements to Route 91 C-1	Resurfacing of Oak St./Westerly Bradford R./Route 91, including sidewalks, minor drainage improvements, water line installation and new signage, from Route 3 to Westerly Maintenance Facility (1.3 miles).	3,935,676	Scheduled for Advertising	TBD	10/2010		TBA
	0165K	2009-CH-037	1R Nate Whipple Highway C-1	Resurfacing of Nate Whipple Highway/Route 120, including curbing, sidewalk, guardrail, minor drainage work, and signal work from Diamond Hill Road/Route 114 to Mendon Road/Route 122 (2.6 miles).	2,791,050	Under Construction	06/2009	11/2009	12.0%	Fleet Construction
	0177B	2009-CH-039	Resurfacing Route 246	Resurfacing of Old Louisquisset Pike/Route 246 from Breakneck Hill Rd./Route 123 to Route 116/Route 146 interchange (2.3 miles).	1,686,602	Under Construction	05/2009	09/2009	38.0%	Cardi Corp.
	0104K	2009-CH-041	Stormdrain Retrofit - Outfall W-6	Construction of stormwater treatment pond at interchange of Route 6 and Killingly St./Route 128.	917,944	Under Construction	04/2009	10/2009	39.0%	J.H. Lynch & Sons
	0076T	2009-CH-042	1R Route 146/Wilbur Rd. Bridge No. 415	Resurfacing of Route 146, including guardrail replacement, joint repair, and minor alignment modifications, from Route 116 interchange to area of Sherman Ave. and Old Louisquisset Pike/Route 246 interchange. (1.1 miles). Project includes rehabilitation of Wilbur Road Bridge, including raising and replacing superstructure of bridge.	6,200,000	Scheduled for Advertising	TBD	TBD		TBA
	0120P	2009-CH-046	Statewide Drainage C-1	Involved various drainage improvements in the following communities: Hopkinton (Mechanic St.), Johnston (Winsor Ave. at Hawkins Pond), North Smithfield (Greenville Rd.), and West Greenwich (Escoheag Hill Rd.).	568,032	Under Construction	04/2009	09/2009	44.0%	R. P. Ianuccillo & Sons
	0078L	2009-CH-048	ADA Child St. and N. Main St. C-1	Installation of new sidewalks and curbing on North Main St. from Park St. to Wood St. and Child St. from Cutler St. to the East Bay Bike Path (0.2 miles).	600,000	Scheduled for Advertising	TBD	TBD		TBA
	0177C	2009-CH-051	Resurfacing Ocean and Shore Rds.	Resurfacing of two sections of Ocean Rd. in from Narragansett Town Beach to Point Judith, Narragansett (3.7 miles), and Shore Road from Post Road to Ocean View Highway in Westerly (4.5 miles).	3,003,428	Under Construction	05/2009	10/2009	28.0%	J.H. Lynch & Sons
	0078J	2009-CH-052	ADA - Improvements to Bristol Ferry Rd.	Installation of new sidewalks and curbing on Bristol Ferry Road from West Main Road/Route 114 to Boyd's Lane. Includes Intersection improvements and new traffic signals with pedestrian signals.	1,695,877	Under Construction	05/2009	11/2009	28.0%	Narragansett Improvement
	0061C	2009-CH-054	1R Improvements Route 44 C-2A (W.Greenville-Austin)	Resurfacing of Putnam Pike/Route 44, including replacement of sidewalks, curbing, drainage improvements, and new signal, from Austin Ave. to West Greenville Rd. (1.3 miles).	2,949,900	Pending Contract Award	TBD	05/2010		TBA

Office of Economic Recovery and Reinvestment GIS Map Data Elements

Statewide List	PTS	Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Scheduled End Date (mm/yyyy)	Percentage of Construction Completed	Contractor
	0061B	2009-CH-055	1R Improvements to Route 44 C-3A	Resurfacing of Putnam Pike/Route 44, including drainage improvements and guardrail replacement, from Tourtellote Hill Rd. to RIDOT Maintenance Facility (2 miles).	1,866,008	Under Construction	06/2009	08/2009	25.0%	T. Miozzi Paving
	0120R	2009-CH-058	Statewide Drainage C-2	Drainage work at the intersection of Ten Rod Road/Rte 165 and Black Plain Rd in Exeter.	273,699	Under Construction	06/2009	09/2009	26.0%	Rosciti Construction Co., LLC
	0120T	2009-CH-059	Statewide Drainage C-3	Involves various drainage improvements in the following communities: Cranston (Pippin Orchard Rd.), Lincoln (River Rd./Rte. 126), and Narragansett (Bridgetown Rd.).	376,189	Scheduled for Advertising	TBD	10/2009		TBA
	0177E	2009-CH-060	Rt. 138 Reclamation	Resurfacing of Kingstown Rd./Route 138 from Beaver River Rd. to 660 feet west of Route 112 (2 miles).	3,015,646	Pending Contract Award	TBD	11/2009		TBA
	0078P	2009-CH-066	ADA Child St. C-2	Installation of new sidewalks and curbing on Child St. from Cutler St. to Massachusetts State line. (2.2 miles).	2,891,304	Pending Contract Award	TBD	11/2009		TBA
	0087P	2009-CH-068	I - 295 Safety & Lighting C-2D	Removal and replacement of light poles and electrical systems for overhead lighting on I-295 at Exits 1, 2, 4 and 5 from Warwick to Johnston. Contract includes additional traffic cameras for the TMC.	5,063,652	Pending Contract Award	TBD	11/2010		TBA
	0172E	2009-CH-069	1R Route 102 C-1	Resurfacing of Route 102 from Route 101 in Scituate to Old Plainfield Pike in Foster (7.4 miles), including drainage and guardrail improvements. RIDOT anticipates resurfacing an additional 10.8 miles from Old Plainfield Pike to Route 3 in Exeter in the near future.	3,000,000	Scheduled for Advertising	TBD	TBD		TBA
	0165D	2009-CH-077	1R Diamond Hill Road	Resurfacing of Diamond Hill Rd./Rte. 114, including curbing, sidewalk, guardrail, minor drainage work, and signal work, from Social Street to Bound Road (2.2 miles)	4,400,000	Scheduled for Advertising	TBD	TBD		TBA
	0172Q	2009-CH-080	1R Colebrook Rd.	Resurfacing of Colebrook Rd., including replacement of drainage system, from Long Highway to Route 179 (1.7 miles).	1,600,000	Scheduled for Advertising	TBD	12/2009		TBA
	0165M	2009-CH-081	1R High St./Diamond Hill Rd.	Resurfacing of High St./Diamond Hill Rd./Route 114, including curbing, sidewalk, guardrail, minor drainage work, and signal work, from Cumberland Public Library to Blackstone Street (1.2 miles).	1,900,000	Scheduled for Advertising	TBD	TBD		TBA
	0137A	2009-CH-084	Dean St., Cahir St., Stewart St.	Resurfacing of Dean St., Cahir St. and Stewart St., including upgraded signals and new street lights, from West Exchange St. to Point St. (0.9 miles)	5,163,234	Scheduled for Advertising	TBD	12/2010		TBA
	0165R	2009-CH-091	1R Nate Whipple Hwy. C-2	Resurfacing of Nate Whipple Highway/Route 120, including curbing, sidewalk, guardrail, minor drainage work, and signal work from Diamond Hill Road/Route 114 to the Massachusetts State line (1.7 miles).	2,225,038	Scheduled for Advertising	TBD	08/2009		TBA
	0058H	2009-CL-013	Route 1 Median Landscaping	This project is the final phase of a Safety Improvement Project. Project includes excavating planting beds, placing loam and installing new planting material in select locations in the U.S. Route 1 median between Mooresfield Road and the Oliver Stedman Government Center. Contract includes two-year mowing and maintenance agreement.	156,982	Under Construction	06/2009	11/2009	7.8%	MON Landscaping Co.

Office of Economic Recovery and Reinvestment GIS Map Data Elements

Statewide List	PTS	Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Scheduled End Date (mm/yyyy)	Percentage of Construction Completed	Contractor
yes	8100L	2009-CM-024	Bridge Washing C - 10	Powerwashing of 65 of Rhode Island's 772 bridges to remove road salts, dirt and bird droppings. Includes: Cumberland, East Providence, Lincoln, North Smithfield, Pawtucket, Portsmouth, Providence, and Tiverton. RIDOT goal of powerwashing all bridges with 10 contracts every 5 years.	1,391,635	Scheduled for Advertising	TBD	TBD		TBA
yes	8100M	2009-CM-025	Bridge Washing C - 11	Powerwashing of 65 of Rhode Island's 772 bridges to remove road salts, dirt and bird droppings. Includes: Burrillville, Charlestown, Cranston, East Greenwich, Exeter, Hopkinton, Johnston, Narragansett, North Kingstown, Richmond, South Kingstown, Warwick, West Greenwich, West Warwick, and Westerly.	461,518	Under Construction	06/2009	11/2009	12.0%	Deangelo Bros.
	7006B	2009-CM-040	Statewide Guardrail Repl./Repair 2009	Replacement and repair of rusted, damaged and/or substandard guardrail.	1,199,796	Under Construction	05/2009	03/2011	7.0%	Cosco Inc.
yes	0085R	2009-CR-056	Crack Sealing 2009 - South & Central	Cleaning and sealing cracks and open joints in the existing bituminous concrete pavement with a hot applied rubberized asphalt sealant.	299,834	Bid Awarded	07/2009	09/2009		Sealcoating, Inc.
yes	0085S	2009-CR-057	Crack Sealing 2009 - North & East	Cleaning and sealing cracks and open joints in the existing bituminous concrete pavement with a hot applied rubberized asphalt sealant.	299,834	Pending Contract Award	TBD	09/2009		TBA
	0085P	2009-CR-062	Rubberized Chip Sealing - 2009	Application of rubberized chip seal.	1,799,576	Under Construction	05/2009	09/2009	33.0%	All States Asphalt
yes	0122F	2009-CT-015	CCVE/RVD Design	Installation of radar-based vehicle detectors, at same location as existing traffic cameras, to collect data on traffic volume, speeds. The new detectors provide alerts to TMC operators to announce increasing traffic congestion. Technology will allow RIDOT to post travel time on electronic message signs (40 locations)	505,203	Under Construction	05/2009	06/2010	13.0%	Arden Engineering
yes	0115S	2009-CT-026	Statewide Striping - North	Application of striping on State roadways in Burrillville, Central Falls, Cumberland, Glocester, Lincoln, North Providence, North Smithfield, Pawtucket, Smithfield and Woonsocket.	1,811,221	Under Construction	04/2009	11/2010	11.0%	Traffic Markings
yes	0115Y	2009-CT-027	Statewide Striping - East Bay	Application of striping on State roadways in Barrington, Bristol, East Providence, Little Compton, Middletown, Newport, Portsmouth, Providence, Tiverton and Warren.	1,695,756	Under Construction	04/2009	11/2010	11.0%	Traffic Markings
yes	9204A	2009-CT-043	Signal Optimization 2009	Statewide maintenance contract which involves signal repair and minor resurfacing as needed at roughly 60 different intersections.	1,105,763	Scheduled for Advertising	TBD	05/2010		TBA
yes	0122E	2009-CT-045	Traffic Monitoring Stations	Installation of radar-based vehicle detectors in several locations to collect data on traffic volume, speed, and vehicle classification used for annual reporting requirements and TMC traffic flow maps (37 stations plus 6 stations for vehicle classifications.)	1,052,724	Under Construction	05/2009	06/2010	13.0%	Arden Engineering
	0091G	2009-CT-064	I -95 Signing Project C-1	Replacement of signage on I-95 at Exits 6-8 (West Greenwich, East Greenwich, West Warwick, and Warwick), Exit 12B (Warwick), Exits 16-18 (Cranston and Providence), and Exit 29 (Pawtucket). Contract also includes signage on Route 146 at Route 146A in North Smithfield.	3,001,224	Under Construction	05/2009	06/2010	8.8%	Roadsafe Traffic Systems, Inc.
	0091D	2009-CT-065	Route 37 Signing Project C-2	Replacement of all signage on Route 37 from Post Rd./Route 1 in Warwick to Natick Ave. in Cranston (3.2 miles).	3,315,933	Pending Contract Award	TBD	08/2010		TBA
	0059C	2009-CT-070	Route 10 Guide Signs	Replacement of all signage on Route 10 from Park Ave./Route 12 in Cranston to I-95 in Providence (5 miles).	5,047,068	Scheduled for Advertising	TBD	09/2010		TBA

*Amount is either Planned Project Estimate (per TIP) or Actual FHWA Authorized Funding amount.

Office of Economic Recovery and Reinvestment GIS Map Data Elements

Statewide List	PTS	Contract No.	Project	Description	Estimated Cost (\$)*	Status	Start Date	Scheduled End Date (mm/yyyy)	Percentage of Construction Completed	Contractor
	0103E	2009-CT-079	STC Signals - North & East Bay	Various traffic signal improvements including new installations, signal modifications, and island modifications in Barrington, Burrillville, Foster, Johnston, North Providence, North Smithfield, Pawtucket, Portsmouth, Providence, Smithfield, and Warren (14 intersections)	926,116	Scheduled for Advertising	TBD	08/2010		TBA
	0103G	2009-CT-082	STC Signals - South & Central	Various traffic signal improvements including new installations, signal modifications, and island modifications in Coventry, East Greenwich, Exeter, North Kingstown, South Kingstown, Warwick, and West Warwick.(12 intersections).	2,000,000	Scheduled for Advertising	TBD	TBD		TBA
	T2-060	2009-IE-001	Enhancement Project - Manton Ave.	Manton Ave. Streetscape from Delaine St. to Sisson St. (0.8 miles), which includes sidewalks, crosswalks, street trees and street lighting. Other funds (Federal and City) will be used to upgrade signal at Manton Ave. and Atwells Ave.	675,547	Pending Contract Award	TBD	12/2010		TBA
	TEAC-090	2009-IE-002	Enhancement Project - Westminster St.	Westminster St. Streetscape from I-95 Service Road No. 7 to Olneyville Square/Manton Ave./Plainfield St. (1.3 miles), which includes sidewalks, crosswalks, bicycle lanes, street trees and street lighting.	3,300,000	Scheduled for Advertising	TBD	12/2010		TBA